

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Andrew Ave	West Ave	Lansing Ave	0.50	HMA3.0	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Aspen Way	Locust Ln	Timber Trl	0.25	CMHO3.5	Cold Milling Completed	Cold milling completed, paving anticipated during week of 6/10. Curb repairs scheduled for Thursday, 6/7.
Balmars Ave	Cunningham Rd	Road End	0.73	HMA3.0	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.
Blackstone St	Jackson City Limits	Road End	0.17	HMA3.0	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Cranbrook Dr	Lansing Ave	Road End	0.39	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Cunningham Rd	Morrill Rd	Lansing Ave	0.95	CIPR	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Ferndale Rd	Loretta Ave (North)	St. Anne Ave	0.16	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10 or 6/17.
Gerry Dr	Tommy St	Lansing Ave	0.36	CSC3.5	Paving Complete	Top course paving completed, restoration to occur this week and into next week, which consists of topsoil and seeding.
Greenmeadow Dr	Morrill Rd	Road End	0.09	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Hansels Ct	Wunders Ct	Cunningham Rd	0.12	CSC3.5	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.
Hilda St	Parnall Rd	Road End	0.27	CSC3.5	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.
Hillsdale St	Lansing Ave	Blackstone St	0.19	CMHO4.0	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Ida Blvd	Kenzie Blvd	Road End	0.03	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10.
Joseph St	Tommy St	Lansing Ave	0.32	CSC3.5	Paving Complete	Top course paving completed, restoration to occur this week and into next week, which consists of topsoil and seeding.
Kenzie Blvd	Cunningham Rd	Ida Blvd	0.22	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10.
Kingswood Dr	Morrill Rd	Road End	0.09	CSC3.5	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Leonard St	Parnall Rd	End Certified Road	0.25	CSC3.5	Paving Complete	Top course paving completed, restoration to occur this week and into next week, which consists of topsoil and seeding.
Locust Ln	Cunningham Rd	Timber Trl	0.22	CMHO3.5	Cold Milling Completed	Cold milling completed, paving anticipated during week of 6/10. Curb repairs scheduled for Thursday, 6/7.
Loretta Ave (North)	Cunningham Rd	Road End	0.25	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10 or 6/17.
Loretta Ave (South)	Parnall Rd	Road End	0.29	CSC3.5	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.
Luella Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10 or 6/17.
Macon St	Balmars Ave	Northlands Ave	0.06	HMA3.0	In Progress	Preparatory work in progress. Includes culvert work, driveway adjustments, and ditching.
Michael Dr	Leonard St	Lansing Ave	0.24	CSC3.5	Paving Complete	Top course paving completed, restoration to occur this week and into next week, which consists of topsoil and seeding.
Morrill Rd	Parnall Rd	Lansing Ave	2.33	CIPR	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Morris St	Jackson City Limits	Sunset Dr	0.21	CSC3.5	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Northlands Ave	Balmars Ave	Macon St	0.48	HMA3.0	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.

Royal Dr	Andrew Ave	Lansing Ave	0.55	CSC3.5	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Sandro Ave	Balmars Ave	Northlands Ave	0.07	HMA3.0	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.
St. Anne Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10 or 6/17.
Sunset Dr	Morris St	Road End	0.14	CSC3.5	Schedule TBD	Scheduled for tentative August - Sept 2024 construction.
Timber Trl	Locust Ln	Aspen Way	0.08	CMHO3.5	Cold Milling Completed	Cold milling completed, paving anticipated during week of 6/10. Curb repairs scheduled for Thursday, 6/7.
Tommy St	Joseph St	Gerry Dr	0.07	CSC3.5	Paving Complete	Top course paving completed, restoration to occur this week and into next week, which consists of topsoil and seeding.
University St	Balmars Ave	Road End	0.26	HMA3.0	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.
Wunders Ct	Morrill Rd	Road End	0.14	CSC3.5	Paving In Progress	Base course paving occurred 5/31 - 6/1. Driveway culvert repairs and ditching continues at various locations.

TOTAL LENGTH 10.89

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)